

BOARD OF BIDS AND CONTRACTS FEBRUARY 25, 2016

**4. PRE-FABRICATED RESTROOM FACILITY for SEDGWICK COUNTY PARK -- FACILITIES DEPARTMENT
FUNDING -- REPLACE CENTER RESTROOM, SC PARK**

(Request sent to 16 vendors)

RFB #16-0001 S/C #8000081370

	Corworth / Restroom Facilities, LTD.	UBC Precast Concrete Products	Concrete Modular Systems, Inc.	CXT, Inc.	Dutton Construction and Plumbing, LLC
Lump Sum, Pre-fabricated restroom	\$191,700.00	\$102,900.00	\$109,466.20	\$117,800.00	\$137,453.36
Model	B312CE	UBC Fresno	N/A	Montrose	N/A
Addendum Acknowledged	Y	Y	Y	Y	Y
No Bid	Pivotek	Anchor Modular Buildings	Green Flush Technologies	Modular Connections, LLC	

On the recommendation of Kimberly Evans, on behalf of the Facilities Department, Jennifer Dombaugh moved to **accept the low bid from UBC Precast Concrete Products in the amount of \$102,900.00.** Tim Kaufman seconded the motion. The motion passed unanimously.

This project is to install a pre-fabricated restroom to replace an aging facility at Sedgwick County Park. The restroom will be fabricated at the vendor's manufacturing location and delivered to the site, which will be prepared by county staff. The vendor will install the unit and connect plumbing and electrical.